

July 17, 2025 Agenda Item No. 1

Three-Year Construction Time Limit Extension in Accordance with SUBJECT:

Newport Beach Municipal Code (NBMC) 15.02.095 (Addition of

Sections 105.3.3, 105.3.4 and 105.3.5), Section 105.3.4, Item 2

PERMITS: X2019-4084, S2025-0069

SITE LOCATION: 2495 Ocean Blvd

APPLICANT: **Andrew Patterson** 

**PROPERTY** 

Sheehy, Brian L Trust; The Carnation Cove Trust OWNER:

BUILDING

Jason Rudenick, Senior Building Inspector INSPECTOR:

Tonee Thai, Chief Building Official - 949-718-1867, PREPARED BY:

tthai@newportbeachca.gov

#### PROJECT SUMMARY

THE PROJECT IS TO CONSTRUCT A NEW 6,614 SF SINGLE-FAMILY DWELLING WITH ATTACHED 656 SF GARAGE, 517 SF BALCONY, 665 AND 257 SF CABANAS, AND A 444 SF LOGGIA.

CONSTRUCT NEW 752 SF POOL AND SPA.

#### **BUILDING PERMIT HISTORY**

This project first started with Permit X2019-4084 issued on July 29, 2021. This project is subject to Newport Beach Municipal Code 15.02.095 with initial three-year construction limit expiration date of July 29, 2024.

Permit S2025-0069 was to construct a new pool and spa issued on June 11, 2025.

The first inspection for the project was for a Pre-Grading Meeting on September 20, 2021.

The last inspection, as of the date of the staff report, was for Masonry Pre-Grout and Wall Steel inspection on May 14, 2025. Please refer to Attachment 1 for detailed permit history.

Notice of pending Three-Year Construction Limit expiration was sent on May 29, 2024. Please refer to Attachment 2 for detailed notice activities.

#### **BUILDING OFFICIAL EXTENSION**

The chief building official granted an extension to the three-year construction time limit on June 6, 2024, with an expiration date of July 29, 2025. (Attachment 3)

#### **RECOMMENDATION**

- 1) Conduct a public hearing;
- 2) Find this project exempt from the California Environmental Quality Act (CEQA) pursuant to Section 15301 under Class 1 (Existing Facilities) of the CEQA Guidelines, because this project has no potential to have a significant effect on the environment;
- 3) The hearing officer may grant, or conditionally grant, up to a 180-calendar day extension, per application for extension, if the officer finds special circumstances warrant an extension of time, or the failure to meet the time limit was caused by circumstances beyond the property owner, applicant, or the contractor's control. If the officer makes the findings to grant an extension, then the officer shall consider whether conditions are necessary to ensure the timely completion of the project in a manner that limits impacts to the surrounding property owners. The hearing officer shall deny the application if they cannot make the findings set forth in Newport Beach Municipal Code Section 15.02.095 (Addition of Sections 105.3.3, 105.3.4, and 105.3.5).

#### **PUBLIC NOTICE**

Notice of this hearing was published in the Daily Pilot, mailed to all owners of property within 300 feet of the boundaries of the site (excluding intervening rights-of-way and waterways) including the applicant, and posted on the subject property at least 10 days before the scheduled meeting, consistent with the provisions of the Municipal Code. Additionally, the item appeared on the agenda for this meeting, which was posted at City Hall and on the city website.

#### **ATTACHMENTS**

Attachment No. 1 – Building Permit History

Attachment No. 2 – Three-Year Construction Limit Notice Activities

Attachment No. 3 – Building Official Extension

## **Attachment No. 1**

**Building Inspection History** 



**IVR Number:** 

235893

# LINKED PERMIT INSPECTION HISTORY REPORT (X2019-4084) FOR CITY OF NEWPORT BEACH

Combo Residential 12/19/2019 SHEEHY BRIAN L Permit Type: **Application Date:** Owner:

052 013 32 New 07/29/2021 Work Class: Issue Date: Parcel

Issued 11/10/2025 Status: **Expiration Date:** Address: 2495 OCEAN BLVD

NEWPORT BEACH, CA 92625

| Scheduled<br>Date | Actual Inspection Type Start Date | Inspection No. | Inspection Status Primary Inspector | Reinspection Required? | Complete |
|-------------------|-----------------------------------|----------------|-------------------------------------|------------------------|----------|
| Inspection Lo     | ocation: 2495 OCEAN BLVD          |                |                                     |                        |          |

| Permit: X20 | 19-4084    |   |                           |                             |    |            |
|-------------|------------|---|---------------------------|-----------------------------|----|------------|
| 09/20/2021  | 09/20/2021 | Call Inspector for<br>Pre-Grade Meeting | X2019-4084-A0028<br>84986 | Approved                    | No | Complete   |
| 02/25/2022  | 02/25/2022 | Rough Grade<br>Approval                 | X2019-4084-A0029<br>49656 | Partial Pass                | No | Incomplete |
|             | 02/25/2022 | WQ-Best<br>Management<br>Practices      | X2019-4084-A0029<br>49654 | Approved                    | No | Complete   |
| 03/30/2022  | 03/30/2022 | Legacy Inspection                       | X2019-4084-A0029<br>64574 | Partial Pass                | No | Incomplete |
| 04/01/2022  | 04/01/2022 | Footings and Foundation                 | X2019-4084-A0029<br>66537 | Cancelled                   | No | Complete   |
| 04/04/2022  | 04/04/2022 | Footings and Foundation                 | X2019-4084-A0029<br>67245 | Partial Pass                | No | Incomplete |
| 04/05/2022  | 04/05/2022 | Footings and Foundation                 | X2019-4084-A0029<br>68024 | Partial Pass                | No | Incomplete |
| 04/07/2022  | 04/07/2022 | Footings and Foundation                 | X2019-4084-A0029<br>69251 | Partial Pass                | No | Incomplete |
|             | 04/07/2022 | Footings and Foundation                 | X2019-4084-A0029<br>69252 | Cancelled                   | No | Complete   |
| 04/09/2022  | 04/09/2022 | Footings and Foundation                 | X2019-4084-A0029<br>69936 | Cancelled                   | No | Complete   |
| 04/11/2022  | 04/11/2022 | Footings and Foundation                 | X2019-4084-A0029<br>70538 | Cancelled                   | No | Complete   |
| 04/14/2022  | 04/14/2022 | Footings and Foundation                 | X2019-4084-A0029<br>72370 | Partial Pass                | No | Incomplete |
|             | 04/14/2022 | Footings and Foundation                 | X2019-4084-A0029<br>72528 | Not Ready for<br>Inspection | No | Complete   |
| 04/19/2022  | 04/19/2022 | Footings and Foundation                 | X2019-4084-A0029<br>74250 | Partial Pass                | No | Incomplete |
| 04/27/2022  | 04/27/2022 | Footings and Foundation                 | X2019-4084-A0029<br>77590 | Partial Pass                | No | Incomplete |
| 05/05/2022  | 05/05/2022 | Footings and Foundation                 | X2019-4084-A0029<br>81120 | Partial Pass                | No | Incomplete |
| 05/10/2022  | 05/10/2022 | Footings and Foundation                 | X2019-4084-A0029<br>82877 | Partial Pass                | No | Incomplete |
| 05/11/2022  | 05/11/2022 | Footings and Foundation                 | X2019-4084-A0029<br>83613 | Partial Pass                | No | Incomplete |
| 05/13/2022  | 05/13/2022 | Footings and Foundation                 | X2019-4084-A0029<br>84417 | Partial Pass                | No | Incomplete |
| 06/03/2022  |            |   |                           |                             |    |            |
|             |            |   |                           |                             |    |            |

## **LINKED PERMIT INSPECTION HISTORY REPORT (X2019-4084)**

Permit Type: Combo Residential Application Date: 12/19/2019 Owner: SHEEHY BRIAN L

Work Class: New Issue Date: 07/29/2021 Parcel 052 013 32

Status: Issued Expiration Date: 11/10/2025 Address: 2495 OCEAN BLVD

IVR Number: 235893 NEWPORT BEACH, CA 92625

| Scheduled Date | Actual<br>Start Date | Inspection Type         | Inspection No.                          | Inspection Statu                       | s Primary Inspector | Reinspection Required? | Complete           |
|----------------|----------------------|-------------------------|---|--|---------------------|------------------------|--------------------|
|                | 06/03/2022           | Footings and Foundation | X2019-4084-A0029<br>93554               | Partial Pass                           |                     | No                     | Incomplete         |
| 06/09/2022     | 06/09/2022           | Footings and Foundation | X2019-4084-A0029<br>95843               | Partial Pass                           |                     | No                     | Incomplete         |
| 07/06/2022     | 07/06/2022           | Footings and Foundation | X2019-4084-A0030<br>06315               | Cancelled                              |                     | No                     | Complete           |
| 07/11/2022     | 07/11/2022           | Footings and Foundation | iBLD-000194-2022                        | Partial Pass                           | Rick La Bare        | Yes                    | Incomplete         |
| 07/19/2022     | 07/19/2022           | Footings and Foundation | iBLD-001215-2022  Reinspection of iBL   | Not Ready for Inspection D-000194-2022 | Rick La Bare        | Yes                    | Complete           |
| 07/20/2022     | 07/20/2022           | Footings and Foundation | iBLD-001354-2022  Reinspection of iBL   | Not Ready for<br>Inspection            | Rick La Bare        | Yes                    | Complete           |
| 07/27/2022     | 07/27/2022           | Footings and Foundation | iBLD-002309-2022                        | Partial Pass                           | Rick La Bare        | Yes                    | Incomplete         |
| 08/04/2022     | 08/04/2022           | Footings and Foundation | Reinspection of iBL<br>iBLD-003068-2022 | Correction                             | Rick La Bare        | Yes                    | Complete           |
|                |                      |                         | Reinspection of iBL                     | D-002309-2022                          |                     |                        |                    |
| 08/18/2022     | 08/18/2022           | Footings and Foundation | iBLD-005139-2022                        | Partial Pass                           | Danny Rodriguez     | Yes                    | Incomplete         |
| 00/04/0000     | 00/04/0000           |                         | Reinspection of iBL                     |  | D D                 |                        |                    |
| 08/24/2022     | 08/24/2022           | Footings and Foundation | iBLD-005781-2022  Reinspection of iBL   | Partial Pass                           | Rick La Bare        | Yes                    | Incomplete         |
| 00/20/2022     | 00/20/2022           |                         |   | Partial Pass                           | Diek La Dara        | Voc                    | Incomplete         |
| 08/30/2022     | 08/30/2022           | Footings and Foundation | iBLD-006632-2022  Reinspection of iBL   |  | Rick La Bare        | Yes                    | Incomplete         |
| 09/08/2022     | 09/08/2022           | Footings and            | iBLD-008074-2022                        | Partial Pass                           | Rick La Bare        | Yes                    | Incomplete         |
| 00/00/2022     | 00/00/2022           | Foundation              | 1525 00007 1 2022                       | r artial r acc                         | ruok La Baro        | 100                    | moomplete          |
|                |                      |                         | Reinspection of iBL                     | D-006632-2022                          |                     |                        |                    |
| 09/12/2022     | 09/12/2022           | Footings and Foundation | iBLD-008197-2022                        | Partial Pass                           | Rick La Bare        | Yes                    | Incomplete         |
|                |                      |                         | Reinspection of iBL                     |  |                     |                        |                    |
| 10/27/2022     | 10/27/2022           | Footings and Foundation | iBLD-014221-2022                        | Partial Pass                           | Rick La Bare        | Yes                    | Incomplete         |
| 40/47/0000     | 40/47/0000           |                         | Reinspection of iBL                     |  | D: 1.1 D            | V                      |                    |
| 10/17/2023     | 10/17/2023           | Footings and Foundation | iBLD-039930-2023  Reinspection of iBL   | Partial Pass                           | Rick La Bare        | Yes                    | Incomplete         |
| 40/04/0000     | 40/04/0000           |                         | •                                       |  | laaan Dudaniak      | Vaa                    | lu u - u - l - 4 - |
| 12/04/2023     | 12/04/2023           | Footings and Foundation | iBLD-046438-2023  Reinspection of iBL   | Partial Pass D-039930-2023             | Jason Rudenick      | Yes                    | Incomplete         |
| 12/06/2023     | 12/06/2023           | Erection Pads           | iBLD-047391-2023                        | Partial Pass                           | Jason Rudenick      | Voo                    | Incomplete         |
| 12/06/2023     | 1210012023           | LIECTION FAUS           | 1DLD-041 331-2023                       | Failiai Pass                           | Jason Nuuenick      | Yes                    | Incomplete         |

## LINKED PERMIT INSPECTION HISTORY REPORT (X2019-4084)

Permit Type: Combo Residential Application Date: 12/19/2019 Owner: SHEEHY BRIAN L

Work Class: New Issue Date: 07/29/2021 Parcel 052 013 32

Status: Issued Expiration Date: 11/10/2025 Address: 2495 OCEAN BLVD

IVR Number: 235893 NEWPORT BEACH, CA 92625

| 1<br>01/16/2024 0 | 12/07/2023<br>12/07/2023<br>01/16/2024<br>01/23/2024 | Footings and Foundation  Other - Building  Footings and Foundation  Footings and Foundation | iBLD-047295-2023  Reinspection of iBL iBLD-047319-2023 iBLD-001646-2024  Reinspection of iBL iBLD-002545-2024 | Cancelled<br>Partial Pass | Jason Rudenick  Jason Rudenick  Jason Rudenick | Yes<br>Yes<br>Yes | Incomplete |
|-------------------|--|---|---|---------------------------|--|-------------------|------------|
| 01/16/2024 0      | 01/16/2024   | Other - Building Footings and Foundation Footings and                                       | iBLD-047319-2023<br>iBLD-001646-2024<br>Reinspection of iBL   | Cancelled<br>Partial Pass |  |                   | Complete   |
| 01/16/2024 0      | 01/16/2024   | Footings and Foundation Footings and  | iBLD-001646-2024  Reinspection of iBL   | Partial Pass              |  |                   | Complete   |
|                   | 01/23/2024   | Foundation Footings and   | Reinspection of iBL   |                           | Jason Rudenick                                 | Yes               |            |
| 01/23/2024 0      |  |   |   | D-047295-2023             |  |                   | Incomplete |
| 01/23/2024 0      |  |   | iBLD-002545-2024  |                           |  |                   |            |
|                   | 02/13/2024   |   |   | Partial Pass              | Jason Rudenick                                 | Yes               | Incomplete |
|                   | 02/13/2024   |   | Reinspection of iBL   | D-001646-2024             |  |                   |            |
| 02/13/2024 0      |  | Footings and Foundation   | iBLD-005512-2024  | Partial Pass              | Jason Rudenick                                 | Yes               | Incomplete |
|                   |  |   | Reinspection of iBL   | D-002545-2024             |  |                   |            |
| 02/28/2024 0      | 02/28/2024   | Footings and Foundation   | iBLD-007342-2024  | Partial Pass              | Jason Rudenick                                 | Yes               | Incomplete |
|                   |  |   | Reinspection of iBL   | D-005512-2024             |  |                   |            |
| 04/08/2024 0      | 04/08/2024   | Footings and Foundation   | iBLD-013168-2024  | Partial Pass              | Jason Rudenick                                 | Yes               | Incomplete |
|                   |  |   | Reinspection of iBL   |                           |  |                   |            |
| 05/06/2024 0      | 05/01/2024   | Erection Pads   | iBLD-016863-2024  | Cancelled                 | Jason Rudenick                                 | Yes               | Complete   |
| 0                 | NE (00 (00 0 4                                       |   | Reinspection of iBL   |                           | Lancar Developini                              | Vaa               |            |
| 0                 | 05/06/2024   | Footings and Foundation   | iBLD-016850-2024  Reinspection of iBL   | Partial Pass              | Jason Rudenick                                 | Yes               | Incomplete |
| 05/16/2024 0      | 05/16/2024   | Fastings and  | iBLD-018816-2024  |                           | Jason Rudenick                                 | No                | Complete   |
| 05/16/2024 0      | J5/16/2024   | Footings and Foundation   | Reinspection of iBL   | Approved D-016850-2024    | Jason Rudenick                                 | NO                | Complete   |
| 06/10/2024 0      | 06/10/2024   | Footings and Foundation   | iBLD-022162-2024  | Partial Pass              | Jason Rudenick                                 | Yes               | Incomplete |
| 07/08/2024 0      | 07/08/2024   | Footings and  | iBLD-025612-2024  | Partial Pass              | Jason Rudenick                                 | Yes               | Incomplete |
|                   |  | Foundation  | Reinspection of iBL   | D-022162-2024             |  |                   |            |
| 08/01/2024 0      | 08/01/2024   | Footings and Foundation   | iBLD-029143-2024  | Partial Pass              | Jason Rudenick                                 | Yes               | Incomplete |
|                   |  | . canadac.  | Reinspection of iBL   | D-025612-2024             |  |                   |            |
| 08/22/2024 0      | 08/22/2024   | Footings and Foundation   | iBLD-032074-2024  | Partial Pass              | Jason Rudenick                                 | Yes               | Incomplete |
|                   |  |   | Reinspection of iBL   | D-029143-2024             |  |                   |            |
| 09/05/2024 0      | 09/05/2024   | Footings and Foundation   | iBLD-033894-2024  | Partial Pass              | Jason Rudenick                                 | Yes               | Incomplete |
|                   |  |   | Reinspection of iBL   | D-032074-2024             |  |                   |            |
| 09/17/2024 0      | 09/17/2024   | Footings and Foundation   | iBLD-035592-2024  | Partial Pass              | Jason Rudenick                                 | Yes               | Incomplete |
|                   |  |   | Reinspection of iBL   | D-033894-2024             |  |                   |            |
| 09/23/2024 0      | 09/23/2024   | Footings and Foundation   | iBLD-036194-2024  | Partial Pass              | Jason Rudenick                                 | Yes               | Incomplete |

## **LINKED PERMIT INSPECTION HISTORY REPORT (X2019-4084)**

Permit Type: Combo Residential 12/19/2019 SHEEHY BRIAN L **Application Date:** Owner:

Work Class: New 07/29/2021 052 013 32 Issue Date: Parcel

Status: Issued **Expiration Date:** 11/10/2025 Address: 2495 OCEAN BLVD

NEWPORT BEACH, CA 92625 235893 IVR Number:

| Scheduled<br>Date | Actual<br>Start Date | Inspection Type                 | Inspection No.      | Inspection Status | Primary Inspector | Reinspection Required? | Complete   |
|-------------------|----------------------|---------------------------------|---------------------|-------------------|-------------------|------------------------|------------|
|                   |                      |                                 | Reinspection of iBL | D-035592-2024     |                   |                        |            |
| 10/02/2024        | 10/02/2024           | Footings and Foundation         | iBLD-038194-2024    | Approved          | Jason Rudenick    | No                     | Complete   |
|                   |                      |                                 | Reinspection of iBL | D-036194-2024     |                   |                        |            |
| 10/29/2024        | 10/29/2024           | Footings and Foundation         | iBLD-042438-2024    | Partial Pass      | Jason Rudenick    | Yes                    | Incomplete |
| 11/05/2024        | 11/05/2024           | Footings and Foundation         | iBLD-043363-2024    | Partial Pass      | Jason Rudenick    | Yes                    | Incomplete |
|                   |                      |                                 | Reinspection of iBL | D-042438-2024     |                   |                        |            |
| 11/13/2024        | 11/13/2024           | Footings and Foundation         | iBLD-044678-2024    | Partial Pass      | Jason Rudenick    | Yes                    | Incomplete |
|                   |                      |                                 | Reinspection of iBL | D-043363-2024     |                   |                        |            |
| 03/04/2025        | 03/04/2025           | Area Drains                     | iBLD-008062-2025    | Partial Pass      | Jason Rudenick    | Yes                    | Incomplete |
| 04/03/2025        | 04/03/2025           | Slab On Grade                   | iBLD-012348-2025    | Partial Pass      | Jason Rudenick    | Yes                    | Incomplete |
| 04/24/2025        | 04/24/2025           | Masonry<br>Pre-Grout/Wall Steel | iBLD-015304-2025    | Partial Pass      | Jason Rudenick    | Yes                    | Incomplete |
| 05/08/2025        | 05/08/2025           | Area Drains                     | iBLD-018082-2025    | Partial Pass      | Jason Rudenick    | Yes                    | Incomplete |
|                   |                      |                                 | Reinspection of iBL | D-008062-2025     |                   |                        |            |
| 05/14/2025        | 05/14/2025           | Area Drains                     | iBLD-019112-2025    | Partial Pass      | Jason Rudenick    | Yes                    | Incomplete |
|                   |                      |                                 | Reinspection of iBL | D-018082-2025     |                   |                        |            |
|                   | 05/14/2025           | Masonry<br>Pre-Grout/Wall Steel | iBLD-019113-2025    | Partial Pass      | Jason Rudenick    | Yes                    | Incomplete |
|                   |                      |                                 | Reinspection of iBL | D-015304-2025     |                   |                        |            |



PROCESSED BY:

SPECIAL CONDITIONS:

#### **City of Newport Beach**

Community Development Department - Building Division 100 Civic Center Drive, Newport Beach, CA 92660 Permit Counter Phone: (949) 718-1888 newportbeachca.gov/civic

Permit Counter Phone: (949) newportbeachca.gov/civic Combination Type - **SFP** Work Class - **New** 



COMB Permit : **X2019-4084** 

Plan Check No: 2813-2019 Issued Date: 07/29/2021

Final Date:

Permit Status: Issued Inspection Area: 5

PERMITS EXPIRE 180 DAYS AFTER ISSUANCE OR LAST VALID INSPECTION, BUT NO LATER THAN 3 YEARS FROM ORIGINAL ISSUANCE DATE NO CONSTRUCTION RELATED NOISE ON SATURDAY OR SUNDAY IN HIGH DENSITY AREAS AND NO WORK ON SUNDAY AND HOLIDAYS IN ALL AREAS

| Job Address   | s: 2495 O               | CEAN BLVD   | Legal Desc : F  | P BK 36                    | 6 PG 3 PA                   | AR 2                         |           |                               |                             |                           |                       |
|---|-------------------------|---|---|----------------------------|-----------------------------|------------------------------|-----------|-------------------------------|-----------------------------|---------------------------|-----------------------|
| Description   | : NEW SI                | FR W/ATT GARAGE 6,614/656 SF, BA  | LCONY 517 SF  | , CABA                     | NA 665/2                    | 257 SF, LOGG                 | IA 444 SF | 1                             |                             |                           |                       |
| Owner :   | SHEEHY E                | BRIAN L   | Contractor:   |                            |                             | CONST. C                     |           | DBA                           | Architect :                 | CHRIS BRANDO              | DN                    |
| Address :   | 99 JANE S<br>NEW YOR    | T #5H<br>K, NY 10014  |   |                            |                             | E PLAZA, STE<br>ACH, CA 9266 |           |                               | Address :                   | 151 KALMUS DF<br>92626    | R, G-1 COSTA MESA, CA |
| Phone :   |                         |   | Phone :<br>Con State Lic<br>Lic Expire :  | : 802                      | 723-1800<br>2367<br>31/2026 |                              |           |                               | Phone :<br>State Lic :      | (714) 754-4040<br>C031637 |                       |
| Applicant :   | CHRIS BR                | ANDON   | Bus Lic:  | BTO                        | 02110534                    |                              |           |                               | Engineer:                   | PETROV PLAME              | ΞN                    |
| Address :   |                         |   |   | Bus Lic Expire: 09/30/2025 |                             |                              | Address:  | 28161 CASITAS<br>LAGUNA NIGUE |                             |                           |                       |
| Phone :   | (714) 754-4             | 4040  | Workers' Com<br>Carrier: STA  |                            |                             |                              | ANCE FUN  | ND                            | Phone :                     | (714) 717-7542            |                       |
| Owner/Build   | der:                    |   | Policy No:  | 9065                       | 406                         |                              |           |                               | Designer:                   |                           |                       |
| Address :   |                         |   | W. C. Expire :  | 8/1/2                      | 025                         |                              |           |                               | Address :                   |                           |                       |
| Phone :   |                         |   |   |                            |                             |                              |           |                               | Phone:                      |                           |                       |
| Code Edition<br>Type of Con<br>Occupancy<br>Bldg Height | struction :<br>Groups : | 2016<br>V-B<br>U,R-3  | Fire Sprinkler<br>Fire Hazard Zo<br>Fire Alarms:<br>No of Units:<br>No of Stories<br>No of Baseme | one :                      | YES<br>NO<br>NO<br>1<br>3   |                              |           |                               | Added/New/<br>Alteration so | . ft. Garage :            | \$0.00<br>0<br>0<br>0 |
| Building Set<br>Flood Zone<br>Use Zone :                |                         | Front: 10, Side: 4, Side: 4, Rear: 10<br>AE, 8 FT; X<br>R-1 - Single-Unit Residential |   | •                          |                             |                              |           |                               |                             |                           |                       |

|   | R DECLAR   | AHON   |   |  |  |  |  |  |
|---|--|--|---|--|--|--|--|--|
| I hereby affirm unde  | r penalty of pe  | erjury that I am   | exempt from the Contractors' State License Law for the  | e reason(s) indicated below by the checkmark(s) I have place   | ed next to the applicable item(s)  |  |  |  |
| (Section 7031.5, Busine the permit to file a signe  | ess and Profest<br>ed statement to<br>at he or she is  | sions Code: A<br>hat he or she is<br>exempt from   | try city or county that requires a permit to construct, all slicensed pursuant to the provisions of the Contractor  | er, improve, demolish, or repair any structure, prior to its issue<br>s' State License Law (Chapter 9 (commencing with Section 70<br>violation of Section 7031.5 by any applicant for a permit subje | ance, also requires the applicant for  |  |  |  |
| Business and Professio  | I, as owner of the property, or my employees with wages as their sole compensation, will do (_) all of or (_) portions of the work, and the structure is not intended or offered for sale (Section 7044, Business and Professions Code: The Contractors' State License Law does not apply to an owner of property who, through employees' or personal effort, builds or improves the property, provided that the mprovements are not intended or offered for sale. If, however, the building or improvement is sold within one year of completion, the Owner-Builder will have the burden of proving that it was not built or  |  |   |  |  |  |  |  |
| improved for the purpos   | mproved for the purpose of sale).  |  |   |  |  |  |  |  |
| I, as owner of the prapply to an owner of pro   | I, as owner of the property, am exclusively contracting with licensed Contractors to construct the project (Section 7044, Business and Professions Code: The Contractors' State License Law does not apply to an owner of property who builds or improves thereon, and who contracts for the projects with a licensed Contractor pursuant to the Contractors' State License Law).  |  |   |  |  |  |  |  |
| I am exempt from lice   | censure under  | the Contracto  | rs' State License Law for the following reason:   |  |  |  |  |  |
| By my signature below I<br>sell a structure that I had<br>Professions Code, is av   | l acknowledge<br>ve built as an<br>ailable upon n  | that, except for<br>owner-builder is<br>equest when the  | or my personal residence in which I must have resided<br>if it has not been constructed in its entirety by licensed<br>his application is submitted or at the following Web site  |  | and the state of t |  |  |  |
| Signature of Property O<br>LICENSED CONTRA  | wner or Autho  | rized Agent  | *   |  | Date   |  |  |  |
| I hereby affirm under pe  | nalty of perjur  | y that I am lice   | nsed under provisions of Chapter 9 (commencing with   | Section 7000) of Division 3 of the Business and Professions Contractor Signature   | Code, and my license is in full force  |  |  |  |
| WORKERS' COMPE  |  |  |   |  |  |  |  |  |
| WARNING: FAILURE TO SECL  | WARNING: FAILURE TO SECURE WORKERS' COMPENSATION COVERAGE IS UNLAWFUL, AND SHALL SUBJECT AN EMPLOYER TO CRIMINAL PENALTIES AND CIVIL FINES UP TO ONE HUNDRED THOUSAND DOLLARS (\$100,000), IN ADDITION TO THE  |  |   |  |  |  |  |  |
| •   |  |  | CTION 3706 OF THE LABOR CODE, INTEREST, AND ATTORNEY'S F  | EES.   |  |  |  |  |
|   | I hereby affirm under penalty of perjury one of the following declarations:  |  |   |  |  |  |  |  |
| performance of the work   | I have and will maintain a certificate of consent to self-insure for workers' compensation, issued by the Director of Industrial Relations as provided for by Section 3700 of the Labor Code, for the performance of the work for which this permit is issued. Policy No   |  |   |  |  |  |  |  |
| I have and will maint<br>insurance carrier and po   | ain workers' o<br>lîcy number a  | ompensation i  | insurance, as required by Section 3700 of the Labor   | Code, for the performance of the work for which this permit  | is issued. My workers' compensation  |  |  |  |
| łi '  | •  |  |   |  |  |  |  |  |
|   |  |  | Policy Number   | Expiration Date  |  |  |  |  |
| Name of Agent   |  |  |   | Phone #  |  |  |  |  |
| Name of Agent<br>I certify that, in the pe  | rformance of   | the work for wh  |   | Phone #in any manner so as to become subject to the workers' comp  |  |  |  |  |
| Name of Agent<br>I certify that, in the pe<br>that, if I should become :<br>Signature of Applicant _  | rformance of subject to the  | the work for whorkers' comp  | nich this permit is issued, I shall not employ any person<br>pensation provisions of Section 3700 of the Labor Code   | Phone # in any manner so as to become subject to the workers' comp , I shall forthwith comply with those provisions.   |  |  |  |  |
| Name of Agent I certify that, in the pe that, if I should become: Signature of Applicant DECLARATION REGAR  | riformance of subject to the   | the work for whorkers' comp  | nich this permit is issued, I shall not employ any person<br>pensation provisions of Section 3700 of the Labor Code   | Phone # in any manner so as to become subject to the workers' comp , I shall forthwith comply with those provisions.  Date   | ensation laws of California, and agree   |  |  |  |
| Name of Agent I certify that, in the pe that, if I should become: Signature of Applicant DECLARATION REGAR  | riformance of subject to the   | the work for whorkers' comp  | nich this permit is issued, I shall not employ any person<br>pensation provisions of Section 3700 of the Labor Code   | Phone # in any manner so as to become subject to the workers' comp , I shall forthwith comply with those provisions.  Date   | ensation laws of California, and agree   |  |  |  |
| Name of Agent I certify that, in the pe that, if I should become: Signature of Applicant DECLARATION REGAR I hereby affirm under per Lender's Name By my signature below, I   | rformance of subject to the RDING CONST  | the work for whoworkers' comp<br>RUCTION LE<br>or that there is a  | nich this permit is issued, I shall not employ any person<br>pensation provisions of Section 3700 of the Labor Code   | Phone #in any manner so as to become subject to the workers' comp, I shall forthwith comply with those provisions.  Date   | ensation laws of California, and agree   |  |  |  |
| Name of Agent  I certify that, in the pethat, if I should become a Signature of Applicant  DECLARATION REGAR I hereby affirm under per Lender's Name By my signature below, I am the property ow I have read this appl  | enformance of issubject to the EDING CONSTITUTE TO THE PROPERTY OF THE PROPERT | the work for whoovers' compound in the compoun | nich this permit is issued, I shall not employ any person pensation provisions of Section 3700 of the Labor Code  NDING AGENCY a construction lending agency for the performance of the second | Phone #  | ensation laws of California, and agree   |  |  |  |
| Name of Agent  I certify that, in the pethat, if I should become a Signature of Applicant  DECLARATION REGAR I hereby affirm under per Lender's Name By my signature below, I am the property ow I have read this appling agree to comply with  | enformance of itsubject to the subject to each of the subject to t | the work for whoovers' compound in the following and to act on the information I le city and course  | nich this permit is issued, I shall not employ any person bensation provisions of Section 3700 of the Labor Code  NDING AGENCY a construction lending agency for the performance of the Labor Code  Lender's Address  ng: the property owner's behalf. have provided is correct. Inty ordinances and state laws relating to building cons   | Phone #  | ensation laws of California, and agree   |  |  |  |
| Name of Agent  I certify that, in the pethat, if I should become: Signature of Applicant DECLARATION REGAR I hereby affirm under per Lender's Name By my signature below, I I am the property ow I have read this appl I agree to comply with   | enformance of issubject to the subject to each of the subject to t | the work for whoworkers' compound in the following the following the following the following the city and councity or county to  | nich this permit is issued, I shall not employ any person bensation provisions of Section 3700 of the Labor Code  NDING AGENCY a construction lending agency for the performance of the Labor Code  Lender's Address  ng: the property owner's behalf. have provided is correct. Into ordinances and state laws relating to building considered the above-identified property for inspection put  | Phone #  | pensation laws of California, and agree  |  |  |  |
| Name of Agent  I certify that, in the pethat, if I should become a Signature of Applicant  DECLARATION REGAR I hereby affirm under per Lender's Name By my signature below, I am the property ow I have read this appl I agree to comply with I authorize represent Signature of Property Over                                      | rformance of issubject to the EDING CONSTITUTE CONSTITU | TRUCTION LE That there is a th of the following ted to act on the information I de city and councity or county to ized Agent   | nich this permit is issued, I shall not employ any person pensation provisions of Section 3700 of the Labor Code  NDING AGENCY a construction lending agency for the performance of the Lender's Address  ng: the property owner's behalf. have provided is correct. the ordinances and state laws relating to building considered the above-identified property for inspection pure  Print Property  |  | ensation laws of California, and agree   |  |  |  |
| Name of Agent  I certify that, in the pethat, if I should become: Signature of Applicant DECLARATION REGAR I hereby affirm under per Lender's Name By my signature below, I I am the property ow I have read this appl I agree to comply with   | enformance of issubject to the subject to each of the subject to t | the work for whoworkers' compound in the following the following the following the following the city and councity or county to  | nich this permit is issued, I shall not employ any person bensation provisions of Section 3700 of the Labor Code  NDING AGENCY a construction lending agency for the performance of the Labor Code  Lender's Address  ng: the property owner's behalf. have provided is correct. Into ordinances and state laws relating to building considered the above-identified property for inspection put  |  | pensation laws of California, and agree  |  |  |  |
| Name of Agent  I certify that, in the pethat, if I should become a Signature of Applicant  DECLARATION REGAR I hereby affirm under per Lender's Name By my signature below, I am the property ow I have read this appl I agree to comply with I authorize represent Signature of Property Over                                      | rformance of issubject to the EDING CONSTITUTE CONSTITU | TRUCTION LE That there is a th of the following ted to act on the information I de city and councity or county to ized Agent   | nich this permit is issued, I shall not employ any person bensation provisions of Section 3700 of the Labor Code  NDING AGENCY a construction lending agency for the performance of the Labor's Address Lender's Address leng: the property owner's behalf. have provided is correct. Into ordinances and state laws relating to building considered the above-identified property for inspection pure Print Propert  DECLARATION OF COMPLIANCE WITH CODE OF FEDERAL REGULATIONS PART 61 OF TITLE 40 AND AQMD RULE  |  | pensation laws of California, and agree  |  |  |  |
| Name of Agent  I certify that, in the pethat, if I should become a Signature of Applicant DECLARATION REGAR I hereby affirm under per Lender's Name By my signature below, I am the property ow I have read this appl I agree to comply with I authorize represent Signature of Property Over ACTION                                | rformance of issubject to the EDING CONSTITUTE CONSTITU | TRUCTION LE That there is a th of the following ted to act on the information I de city and councity or county to ized Agent   | nich this permit is issued, I shall not employ any person bensation provisions of Section 3700 of the Labor Code  NDING AGENCY a construction lending agency for the performance of the Lender's Address Lender's Address graph.  The property owner's behalf. The provided is correct. The provided is |  | pensation laws of California, and agree  |  |  |  |
| Name of Agent  I certify that, in the pethat, if I should become a Signature of Applicant DECLARATION REGAR I hereby affirm under per Lender's Name By my signature below, I am the property ow I have read this appl I agree to comply with I authorize represent Signature of Property Over ACTION                                | rformance of issubject to the EDING CONSTITUTE CONSTITU | TRUCTION LE That there is a th of the following ted to act on the information I de city and councity or county to ized Agent   | nich this permit is issued, I shall not employ any person bensation provisions of Section 3700 of the Labor Code  NDING AGENCY a construction lending agency for the performance of the Lender's Address Lender's Address graph.  The property owner's behalf. The provided is correct. The provided is |  | pensation laws of California, and agree  |  |  |  |
| Name of Agent  I certify that, in the pethat, if I should become a Signature of Applicant DECLARATION REGAR I hereby affirm under per Lender's Name By my signature below, I am the property ow I have read this appl I agree to comply with I authorize represent Signature of Property Ovaction  PERMIT EXPIRED  PERMIT CANCELLED | rformance of issubject to the EDING CONSTITUTE CONSTITU | TRUCTION LE That there is a th of the following ted to act on the information I de city and councity or county to ized Agent   | nich this permit is issued, I shall not employ any person bensation provisions of Section 3700 of the Labor Code  NDING AGENCY a construction lending agency for the performance of the Lender's Address Lender's Address graph.  The property owner's behalf. The provided is correct. The provided is |  | pensation laws of California, and agree  |  |  |  |



### CITY OF NEWPORT BEACH

## COMMUNITY DEVELOPMENT DEPARTMENT BUILDING DIVISION

100 Civic Center Drive | P.O. Box 1768 | Newport Beach, CA 92658-8915 www.newportbeachca.gov | (949) 644-3200

#### PRE-GRADE MEETING AGREEMENT

| DAT | E: JANA                    | 911014            | JOB ADDRESS:     | 2995             | OCEAn                 |                                  |
|-----|----------------------------|-------------------|------------------|------------------|-----------------------|----------------------------------|
|     | The grading and correspond | plan check number | for this site is | 2019-<br>4084 an | d will be referred to | o in all reports, certifications |

- STOP ORDERS Whenever any work is being done contrary to the provisions of the City Codes, the Chief Building Official or his authorized representative may order the work stopped by notice in writing served on any persons engaged in the doing or causing such work to be done and any such persons shall forthwith stop such work until authorized by the Chief Building Official to proceed with the work.
- 3. The stamped set of approved plans shall be on the job site at all times.
- 4. NOTIFICATION OF NONCOMPLIANCE If, in the course of fulfilling their responsibilities, the civil engineer, surveyor, the soils engineer, the engineering geologist or the testing agent finds that the work is not being done in conformance with the approved grading plans, the discrepancies shall be reported immediately in writing to the person in charge of the grading work and to the Building Division. Recommendations for corrective measures, if necessary, shall be submitted to the Building Division for approval.
- 5. When import or export of materials is required, haul routes to and from the site shall be approved by the City Traffic Engineer and hauling procedures shall be in accordance with Chapter 15 of the Newport Beach Municipal Code (NBMC). Contractor shall use Best Management Practices (BMP's) to insure that all water quality issues are addressed.
- 6. Between October 1 and April 30, erosion control BMP measures shall be in place. During the remainder of the year dry season wind erosion BMP's (dust control) shall be implemented. Sediment control BMP's shall be installed and maintained at all operational storm drain inlets internal to the project. BMP's to control off-site sediment tracking shall be implemented and maintained. Appropriate BMP's to prevent contamination of stormwater from construction activities shall be implemented. A "weather triggered" action plan and the ability to deploy BMP's to protect all exposed portions of the site within 48-hours when the National Weather Service forecasts a 50% or greater chance of rain.
- All fills shall be compacted throughout to a minimum of 90 percent compaction as determined by ASTM test
  method 1557 and approved by the soils engineer. Compaction tests shall be performed according to the
  preliminary soils report.
- 8. All trench (including interior and exterior utility trenches) and retaining wall backfill shall be compacted throughout to a minimum of 90 percent relative compaction and approved by the soils engineer.
- 9. Whenever work on which required inspection/testing is covered by additional work without first being inspected/tested, the Chief Building Official shall require by written notice that the work be exposed for examination. The work of exposing and recovering shall not entail or be subject to expense to the City of Newport Beach and will be the sole expense of the Permittee.
- 10. Landscaping of all slopes and pads shall be in accordance with 15.10.130 of the NBMC.
- 11. Approved drainage provisions shall be used to protect adjoining properties during the grading operation.

- 12. The permittee or his agent shall notify the Building Division when the grading operation is ready for each of the following inspections:
  - a. <u>PRE-GRADE MEETING</u> When the permittee is ready to begin work, but not less than two days before any grading or brushing is started.
  - b. <u>DRAINAGE DEVICE INSPECTION</u> After forming of terrace drains, down drains or after placement of pipe in subdrains, but before any concrete or filter material is placed.

c. SPECIAL

- d. ROUGH GRADING When all rough grading has been completed, the rough grade report shall be provided to the Building Inspector at foundation inspection or sooner based on the Building Inspector's discretion.
- e. <u>FINAL</u> When all work, including installation of all drainage structures and other protective devices, has been completed and the as-graded plan, professional approvals and the required reports have been submitted.
- 13. All footing excavations, slab on grade areas and subdrains shall be inspected and approved by the Geotechnical Engineer or Engineering Geologist. Written approval shall be submitted to the Building Inspector.
- 14. Prior to the start of grading, all permanent property corner monuments shall be in place. Prior to any foundation inspections, proof of recordation of the "corner record" or "record of survey" with the County of Orange shall be provided.
- 15. The undersigned acknowledge a copy of the above and agree to comply with the Grading Code of the City of Newport Beach, the recommendations of the project soils report and any special requirements of the permit.
- 16. Prior to foundation inspection a Line and Grade Certificate Form must signed and stamped by the surveyor of record and submitted to the building inspector. A Structural Observation Report may be required.
- 17. All parties listed below must be present for the pregrade meeting unless approved by the building inspector.

| OWNER/CONTRACTOR: PATRICS ON CUSTOM HOMES  | DESIGN CIVIL ENGR.: Tog! Engineering Inc. |
|--|---|
| BY: BEN TREPLATEU  | By: Viktor Meum                           |
| Address: BASO TO CARROW IS COMP. PARA DE   | Address: 139 Ave. Novarro, San Clement    |
| Telephone: STE ISD wow BONCH   | Telephone: 949-492-8586                   |
| (949) 723-1860   |   |
| GEOTECHNICAL ENGINEER: 63 SOILWORKS  | GEOLOGIST.:                               |
| Ву:  | , By:                                     |
| Address: 350 FISCHEN AVE COSTA   | By: Address:                              |
| Telephone: 714-390-8192  | Telephone:                                |
| GRADING CONTR.: Creen Leaf Engineering   | COORDINATOR:                              |
| By. The state of t | By:                                       |
| Address: 16652 Burke In H.B C.A  | Address:                                  |
| Telephone: (717) 847-2700  | Telephone:                                |
| NEWPORT BEACH REPRESENTATIVE: Rule Lo  | PHONE #: 949-644-3262                     |
| INSPECTION REQUESTS: (949) 644-3255  |   |

Newport Beach Construction Hours:

Monday through Friday: 7:00 a.m. to 6:30 p.m. Saturdays: 8:00 a.m. to 6:00 p.m.

No work on Sundays and Holidays

Forms\pregrade meeting agreement 8-12

SHEET 1 OF 1 DATE OF SURVEY: JANUARY 11, 2019

## RECORD OF SURVEY NO. 2019-1021

IN THE CITY OF NEWPORT BEACH, COUNTY OF ORANGE, STATE OF CALIFORNIA.


BEING A SURVEY OF PARCEL 2, AS SHOWN ON A MAP-FILED IN PARCEL MAP BOOK 36, PAGE 3

RECORDS OF ORANGE COUNTY, CALIFORNIA.

MICHAEL D. TORTOMASI R.C.E. 28328

ACCEPTED AND FILED AT THE REQUEST OF REQUEST OF THE ORANGE COUNTY SURVEYOR'S OFFICE DATE SEPTEMBER 5, 2019
TIME 9-20AMFEE \$ 3.00
INSTRUMENT NO. 2019.000324345
BOOK 300 PAGE 9-5 R.S.

HUGH NGUYEN COUNTY CLERK-RECORDER



#### REFERENCE NOTES:

| R1 OR ( ) | RECORD (OR COMPUTED FROM RECORD) INFORMATION PER PARCEL MAP BOOK 36, PAGE 3, RECORDS OF ORANGE COUNTY, CALIFORNIA.  |
|-----------|---|
| R2 OR [ ] | RECORD (OR COMPUTED FROM RECORD) INFORMATION PER RECORD OF SURVEY BOOK 76, PAGE 33, RECORDS OF ORANGE COUNTY, CALIFORNIA.   |
| R3 OR { } | RECORDS OF DRANGE COUNT, CALIFORNIA.  RECORD (OR COMPUTED FROM RECORD) INFORMATION PER TRACT NO. 16882, MISCELLANEOUS MAP BOOK 928, PAGES 49-50, RECORDS OF DRANGE COUNTY, CALIFORNIA.              |
| R4        | RECORD (OR COMPUTED FROM RECORD) INFORMATION PER RECORD OF SURVEY NO. 2015–1084, RECORDS OF SURVEY BOOK 280, PAGES 10–17. RECORDS OF ORANGE COUNTY, CALIFORNIA.                                     |
| R5        | RECORD (OR COMPUTED FROM RECORD) INFORMATION PER PARCEL MAP NO. 90-227, PARCEL MAP BOOK 261, PAGE 10-12,  |
| R6        | RECORDS OF ORANGE COUNTY, CALIFORNIA. RECORD (OR COMPUTED FROM RECORD) INFORMATION PER PARCEL MAP NO. 99—127, PARCEL MAP BOOK 314, PAGE 42—43,  |
| R7        | RECORDS OF ORANGE COUNTY, CALIFORNIA. RECORD INFORMATION PER MAP OF THE RE-SUBDIVISION OF CORONA DEL MAR. MISCELLANEOUS MAP BOOK 4, PAGE 67,  |
| R8        | RECORDS OF ORANGE COUNTY, CALIFORNIA. INFORMATION PER ROADWAY ABANDONMENT RESOLUTION NO. 943 RECORDED JUNE 19, 1937 AS INSTRUMENT NO. 895, PAGE 172, OFFICIAL RECORDS OF ORANGE COUNTY, CALIFORNIA. |
|           |   |

#### BASIS OF BEARINGS:

THE BASIS OF BEARINGS FOR THIS SURVEY IS THE CENTERLINE OF OCEAN AVENUE BEING N 50' 19' 30" W PER R1 AS SHOWN HEREON.

#### STATEMENT OF PURPOSE:

THE PURPOSE OF THIS SURVEY IS TO RE-ESTABLISH AND RE-MONUMENT THE PROPERTY LINES FOR PARCEL 2. AS SHOWN ON A MAP FILED IN PARCEL MAP BOOK 36, PAGE 3, RECORDS OF ORANGE COUNTY, CALIFORNIA.

#### ENGINEER'S STATEMENT:

THIS MAP CORRECTLY REPRESENTS A SURVEY MADE BY ME OR UNDER MY DIRECTION IN CONFORMANCE WITH THE REQUIREMENTS OF THE PROFESSIONAL LAND SURVEYORS AS IT AT THE REQUEST OF BRIAN SHEETHY IN JANUARY, 2019.

MICHAEL D. TORTOMASI R.C.E. 28328

019 PARES 1-31-20 A

#### COUNTY SURVEYOR'S STATEMENT:

THIS MAP HAS BEEN EXAMINED IN ACCORDANCE WITH SECTION 8766 OF THE PROFESSIONAL LAND SURVEYORS' ACT THIS ATM DAY OF SETTIMBER 2019.

KEVIN R. HILLS, COUNTY SURVEYOR

BY. LILY MAN. SANDBERG, DEPUTY COUNTY SURVEYOR P.L.S. 8402

No. 8402 OF CALIFORNIA



Project Address:

2495 OCEAN BLVD.

## CITY OF NEWPORT BEACH

#### COMMUNITY DEVELOPMENT DEPARTMENT BUILDING DIVISION

100 Civic Center Drive | P.O. Box 1768 | Newport Beach, CA 92658-8915 www.newportbeachca.gov | (949) 644-3200

## **Structural Observation Report**

Report Date:

CNB Inspector Name:

CNB Permit #:


CNR Plan Chack #

| Building Owner Name:   |                                  | Owner's Mailing Address (if different from site); |                            | Owner's Telephone #:           | CNB Plan Check #:    |
|--|----------------------------------|---|----------------------------|--------------------------------|----------------------|
| BRIAN  | I SHEEHY                         |   |                            |                                |                      |
| Full Name of Structural Ob                                       | server (SO):                     | SO E-mail Address:                                |                            | SO Telephone #:                | SO License / Reg. #: |
| PLAM   | EN PETROV, P.E.                  | CONSULTING@PMA-BG.COM                             |                            | (714) 717-7542                 | C 66947              |
| PLEASE INDI  | CATE STRUCTURAL                  | ELEMENTS AND                                      | CONNECTIONS OB             | SERVED (check applica          |                      |
| FOUNDATIONS  | SHEAR WALLS                      | FRAMES  | DIAPHRAGMS<br>(Floor/Roof) | INDICATE LOCATION(<br>OBSERVED | (S) DATE<br>OBSERVED |
| ☐ Conventional Footings & Slab                                   | □ Concrete                       | □ Steel   | □ Concrete                 |                                |                      |
| <ul><li>☐ Mat Foundation,</li><li>Prestressed Concrete</li></ul> | ☐ Masonry                        | ☐ Concrete  | ☐ Steel Deck               |                                |                      |
| aissons, Piles,  | ☐ Wood or Manuf.<br>Shear Panels | ☐ Masonry   | □ Wood                     | CAGES FOR                      | 19/08/24             |
| ☐ Other:   | ☐ Other:                         | ☐ Other:  | ☐ Other:                   | CAMPSONS 6+1                   | 10                   |
| TITEMS CHECKED A   | BOVE ARE APPROVED                | AND WITHOUT DE                                    | FICIENCIES.                |                                |                      |
| ☐ OBSERVED DEFICE  | ENCIES AND COMMEN                | TS:   |                            |                                |                      |
|  |                                  |   |                            |                                |                      |
|  |                                  |   |                            |                                |                      |
|  |                                  |   |                            |                                |                      |
|  |                                  |   |                            | ☐ REPORT CONTINUED C           | ON ATTACHED PAGES.   |
| ☐ FINAL STRUCTURA  | AL OBSERVATION REP               | ORT:  |                            |                                |                      |
| The structure generall   | y complies with the app          | proved construction                               | documents, and all o       | bserved deficiencies wer       | e corrected.         |

I declare that the following statements are true to the best of my knowledge:

- I am the licensed design professional retained by the owner to be in responsible charge of the structural observation;
- I, or another licensed design professional whom I have designated above and is under my responsible charge, have performed the required site visits at each significant construction stage to verify that the structure is in general conformance with the approved construction documents;
- I understand that all deficiencies which I have documented must be corrected, prior to final acceptance of the structural systems by the City of Newport Beach, Building Division.

SIGNATURE OF STRUCTURAL OBSERVER OF RECORD



STAMP OF STRUCTURAL OBSERVER

STRUCTURAL OBSERVATION DOES NOT WAIVE ANY REQUIREMENTS FOR BUILDING INSPECTION BY AUTHORIZED EMPLOYEES OF THE CITY OF NEWPORT BEACH.



## CITY OF NEWPORT BEACH

# COMMUNITY DEVELOPMENT DEPARTMENT BUILDING DIVISION

100 Civic Center Drive | P.O. Box 1768 | Newport Beach, CA 92658-8915 www.newportbeachca.gov | (949) 644-3200

## **Structural Observation Report**


| Project Address: 2495 OCEAN BLVD.                          | Report Date: 04/23/25                             | CNB Inspector Name:               | CNB Permit #:                   |
|--|---|-----------------------------------|---------------------------------|
| Building Owner Name: BRIAN SHEEHY                          | Owner's Mailing Address (if different from site); | Owner's Telephone #:              | CNB Plan Check #:               |
| Full Name of Structural Observer (SO): PLAMEN PETROV, P.E. | SO E-mail Address:<br>CONSULTING@PMA-BG.COM       | SO Telephone #:<br>(714) 717-7542 | SO License / Reg. #:<br>C 66947 |

| PLEASE INDICATE STRUCTURAL ELEMENTS AND CONNECTIONS OBSERVED (check applicable boxes) |                                  |                     |                            |                                   |                  |  |
|---|----------------------------------|---------------------|----------------------------|-----------------------------------|------------------|--|
| FOUNDATIONS   | SHEAR WALLS                      | FRAMES              | DIAPHRAGMS<br>(Floor/Roof) | INDICATE LOCATION(S) OBSERVED     | DATE<br>OBSERVED |  |
| ☐ Conventional Footings & Slab  | ☑ Concrete                       | ☐ Steel             | ☐ Concrete                 | CONC. WALLS BECOM<br>POOL AND SPH | 04/23/25         |  |
| ☐ Mat Foundation,<br>Prestressed Concrete   | ☐ Masonry                        | ☐ Concrete          | ☐ Steel Deck               |                                   |                  |  |
| ☐ Caissons, Piles,<br>Grade Beams   | ☐ Wood or Manuf.<br>Shear Panels | ☐ Masonry           | □ Wood                     |                                   |                  |  |
| ☐ Other:  | ☐ Other:                         | ☐ Other:            | ☐ Other:                   |                                   |                  |  |
| ITEMS CHECKED ABOVE ARE APPROVED AND WITHOUT DEFICIENCIES.                            |                                  |                     |                            |                                   |                  |  |
| □ OBSERVED DEFICE   | IENCIES AND COMMEN               | TS:                 |                            |                                   |                  |  |
|   |                                  |                     |                            |                                   |                  |  |
|   |                                  |                     |                            |                                   |                  |  |
|   |                                  |                     |                            |                                   |                  |  |
| ☐ REPORT CONTINUED ON ATTACHED PAGES.   |                                  |                     |                            |                                   |                  |  |
| ☐ FINAL STRUCTURAL OBSERVATION REPORT:  |                                  |                     |                            |                                   |                  |  |
| The structure generall  | ly complies with the app         | proved construction | documents, and all o       | bserved deficiencies were cor     | rected.          |  |

I declare that the following statements are true to the best of my knowledge:

- I am the licensed design professional retained by the owner to be in responsible charge of the structural observation;
- I, or another licensed design professional whom I have designated above and is under my responsible charge, have performed the required site visits at each significant construction stage to verify that the structure is in general conformance with the approved construction documents;
- I understand that all deficiencies which I have documented must be corrected, prior to final acceptance of the structural systems by the City of Newport Beach, Building Division.

SIGNATURE OF STRUCTURAL OBSERVER OF RECORD DATE



STRUCTURAL OBSERVATION DOES NOT WAIVE ANY REQUIREMENTS FOR BUILDING INSPECTION BY AUTHORIZED EMPLOYEES OF THE CITY OF NEWPORT BEACH.



Project Address:

2495 OCEAN BLVD.

### CITY OF NEWPORT BEACH

#### COMMUNITY DEVELOPMENT DEPARTMENT **BUILDING DIVISION**

100 Civic Center Drive | P.O. Box 1768 | Newport Beach, CA 92658-8915 www.newportbeachca.gov | (949) 644-3200

## **Structural Observation Report**

CNB Inspector Name:

CNB Permit #:


Report Date:

|   |                                  | Owner's Mailing Address (if different from site); |                            | Owner's Telephone #: CNB     |                      | Plan Check #:    |
|---|----------------------------------|---|----------------------------|------------------------------|----------------------|------------------|
| BRIAN SHEEHY                              |                                  |   |                            |                              |                      |                  |
| Full Name of Structural Ob                | A COM IN TOTAL AND AND AND       | SO E-mail Address:                                |                            | SO Telephone #:              | SO License / Reg. #: |                  |
| PLAM                                      | EN PETROV, P.E.                  | CONSULTING@F                                      | PMA-BG.COM                 | (714) 717-7542               | (                    | C 66947          |
|   |                                  | 7   |                            |                              |                      |                  |
| PLEASE INDI                               | CATE STRUCTURAL                  | ELEMENTS AND                                      | CONNECTIONS OB             | SERVED (check application    | able b               | oxes)            |
| FOUNDATIONS                               | SHEAR WALLS                      | FRAMES  | DIAPHRAGMS<br>(Floor/Roof) | INDICATE LOCATION OBSERVED   |                      | DATE<br>OBSERVED |
| ☐ Conventional Footings & Slab            | ☐ Concrete                       | ☐ Steel   | ☐ Concrete                 |                              | As a second          |                  |
| ☐ Mat Foundation,<br>Prestressed Concrete | ☐ Masonry                        | ☐ Concrete  | ☐ Steel Deck               |                              |                      | -                |
| Caissons, Piles, Grade Beams              | ☐ Wood or Manuf.<br>Shear Panels | ☐ Masonry   | ☐ Wood                     | SOLITIER PICES<br>SCI THOUSO | 19                   | 03/29/22         |
| ☐ Other:                                  | ☐ Other:                         | ☐ Other:  | ☐ Other:                   |                              |                      | , ,              |
| 文 ITEMS CHECKED A                         | BOVE ARE APPROVE                 | AND WITHOUT DE                                    | FICIENCIES.                |                              |                      | 4)               |
| ☐ OBSERVED DEFIC                          | ENCIES AND COMMEN                | ITS:  |                            |                              |                      |                  |
|   |                                  |   |                            |                              |                      |                  |
|   |                                  |   |                            |                              |                      |                  |
|   |                                  |   |                            |                              |                      |                  |
|   |                                  | •   |                            | ☐ REPORT CONTINUED (         | TTA NC               | ACHED PAGES.     |
| ☐ FINAL STRUCTURA                         | AL OBSERVATION REP               | ORT:  |                            |                              |                      |                  |
| The structure general                     | ly complies with the an          | proved construction                               | documents and all of       | hearved deficiencies we      | re cor               | rected           |

I declare that the following statements are true to the best of my knowledge:

- I am the licensed design professional retained by the owner to be in responsible charge of the structural observation;
- I, or another licensed design professional whom I have designated above and is under my responsible charge, have performed the required site visits at each significant construction stage to verify that the structure is in general conformance with the approved construction documents;
- I understand that all deficiencies which I have documented must be corrected, prior to final acceptance of the structural systems by the City of Newport Beach, Building Division.

SIGNATURE OF STRUCTURAL OBSERVER OF RECORD





## CITY OF NEWPORT BEACH

## COMMUNITY DEVELOPMENT DEPARTMENT

|  | -ORI   | 100 Civic Center E   | BUILDING<br>Orive   P.O. Box 176<br>w.newportbeachca | 8 I Newport Beach  | , CA 92658-8915                   |             |  | promposes the           |
|--|--|--|--|--|-----------------------------------|-------------|--|-------------------------|
| 1  |  |  |  |  |                                   |             |  | protection in the color |
| Project Address:  2495 OCEAN BLVD.  Report Date:  CNB Permit #:  CNB Permit #: |  |  |  |  |                                   |             | Carrie de la company de la com |                         |
| Building Owner Name: BRIAN SHEEHY  |  | Owner's Mailing Address  | ss (If different from alte);                         | Owner's Telephone #:   | CNB Plan Check #:                 |             | AND THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO I |                         |
|  | Full Name of Structural O  | bserver (SO):<br>MEN PETROV, P.E.  | SO E-mail Address:<br>CONSULTING@F                   | PMA-BG.COM   | SO Telephone #:<br>(714) 717-7542 |             | ense / Reg. #.<br>66947  |                         |
|  | PLEASE IND   | ICATE STRUCTURAL   | ELEMENTS AND   | CONNECTIONS OB   | SERVED (check app                 | olicable bo | oxes)  | _                       |
|  | FOUNDATIONS  | SHEAR WALLS  | FRAMES   | DIAPHRAGMS<br>(Floor/Roof)   | INDICATE LOCAT                    | ioid(a)     | DATE<br>OBSERVED   | 7                       |
|  | ☐ Conventional<br>Footings & Slab  | ☐ Concrete   | ☐ Steel  | □ Concrete   |                                   |             |  |                         |
|  | ☐ Mat Foundation,<br>Prestressed Concrete  | □ Masonry  | □ Concrete   | ☐ Steel Deck   |                                   |             |  |                         |
| 1  | Caissons Piles,<br>Grade Beams   | ☐ Wood or Manuf.<br>Shear Panels   | ☐ Masonry  | □ Wood   |                                   |             |  |                         |
|  | ☐ Other:   | ☐ Other:   | ☐ Other:   | ☐ Other:   | CA685 FG<br>22,23 A               | TR CAL      | \$ .05/15/   | 24                      |
| k  | 区 ITEMS CHECKED A  | BOVE ARE APPROVE   | D AND WITHOUT DE                                     | FICIENCIES.  | 22,23 A                           | ND 24       |  |                         |
| L  | OBSERVED DEFICI  | ENCIES AND COMMEN  | NTS:   |  | ,                                 |             |  |                         |
|  |  |  |  |  |                                   |             |  |                         |
|  | 1  |  |  |  |                                   |             |  |                         |
| Γ  | The state of the s | THE AND STOCKED AND ADMINISTRATE OF CHARLES AND ADMINISTRATE AND ADMINISTR | **************************************               | AND THE PARTY OF T |                                   |             |  |                         |
| $\vdash$   |  |  |  |  | ☐ REPORT CON                      | 10 DAUNITI  | N ATTACHED F   | PAGE                    |
|  | FINAL STRUCTURAL   | OBSERVATION REP  | ORT:   | emperatural destination con considerate destination and the considerate state of the constant  |                                   |             | a.a.a.a  |                         |
| Th   | e structure generally  | complies with the ap   | proved constructio                                   | n documents, and   | all observed deficie              | ncies were  | e corrected.   |                         |
| l de   | eclare that the following  | statements are true to   | the best of my know                                  | wledge:  |                                   |             |  | $\neg$                  |
|  |  |  |  |  | sible                             | PROFES      | SSOVE  | .                       |
| 1.   | charge of the structur   | al observations  |  |  | 1 11/1.47                         | 180K1       | SSOLOGIC   |                         |
| 2.   | was a maible ober  | as have performed t  | ne required site vi                                  | Sils at each signin  | icant   (5)                       | No.C        | 66947  |                         |
|  | construction stage to  | verify that the struct   | cture is in general                                  | Comornianco ma   | 1 1102                            | PVA         | iccus)   | 4                       |
| 3.   | I understand that all of final acceptance of t   | Infiniancian which I ha  | ive documented must by the City of N                 | ist de corrected, pi<br>ewport Beach, Bu   | ilding                            | C           | IVI  | <u> </u>                |
|  | Division.  |  | 7  |  |                                   | OF OF       | CALIFOR  |                         |
|  |  | June S   |  | 05/15/2  | STAME                             |             | ICTURAL OB   | SER                     |
| <u> </u>   | ATURE OF STRUCTUR  | AL OBSERVER OF REC   | CORD   | DATE   |                                   |             |  |                         |

STRUCTURAL OBSERVATION DOES NOT WAIVE ANY REQUIREMENTS FOR BUILDING INSPECTION BY AUTHORIZED EMPLOYEES OF THE CITY OF NEWPORT B

Forms\StructuralObservationReport&Instructions

geologic/geotechnical engineering standpoint o



### CITY OF NEWPORT BEACH

rnone: >4>.7 £>.000£

#### COMMUNITY DEVELOPMENT DEPARTMENT BUILDING DIVISION

100 Civic Center Drive | P.O. Box 1768 | Newport Beach, CA 92658-8915 www.newportbeachca.gov | (949) 644-3200

## **Structural Observation Report**

| Project Address: 2495 OCEAN BLVD.                          | Report Date: 0/124/24                             | CNB Inspector Name:               | CNB Permit #:                   |
|--|---|-----------------------------------|---------------------------------|
| Building Owner Name: BRIAN SHEEHY                          | Owner's Mailing Address (if different from site); | Owner's Telephone #:              | CNB Plan Check #:               |
| Full Name of Structural Observer (SO): PLAMEN PETROV, P.E. | SO E-mail Address:<br>CONSULTING@PMA-BG.COM       | SO Telephone #:<br>(714) 717-7542 | SO License / Reg. #:<br>C 66947 |

| FOUNDATIONS                               | SHEAR WALLS                                 | FRAMES                      | DIAPHRAGMS<br>(Floor/Roof) | SSERVED (check applicable by INDICATE LOCATION(S) OBSERVED | DATE<br>OBSERVED |
|---|---|-----------------------------|----------------------------|--|------------------|
| Conventional Footings & Slab              | ☐ Concrete                                  | □ Steel                     | ☐ Concrete                 |  |                  |
| ☐ Mat Foundation,<br>Prestressed Concrete | ☐ Masonry                                   | □ Concrete                  | ☐ Steel Deck               |  |                  |
| Caissons, Piles,<br>Grade Beams           | ☐ Wood or Manuf,<br>Shear Panels            | □ Masonry                   | □ Wood                     | CAGES FOR CAISSON  | 50/24/24         |
| Other:                                    | ☐ Other:                                    | □ Other:                    | ☐ Other:                   | CAGES FOR CAISSON # 16,18219                               |                  |
|   |   |                             |                            |  |                  |
|   |   |                             |                            | ☐ REPORT CONTINUED ON A                                    | ATTACHED PAGE    |
| FINAL STRUCTURA                           | AL OBSERVATION RE<br>y complies with the ap | PORT:<br>oproved constructi | on documents, and al       | ll observed deficiencies were o                            | orrected.        |
|   | ng statements are true                      |                             |                            |  |                  |

I am the licensed design professional retained by the owner to be in responsible

charge of the structural observation;

I, or another licensed design professional whom I have designated above and is under my responsible charge, have performed the required site visits at each significant construction stage to verify that the structure is in general conformance with the

I understand that all deficiencies which I have documented must be corrected, prior to final acceptance of the structural systems by the City of Newport Beach, Building


Division.

STAMP OF STRUCTURAL OBSERVER

SIGNATURE OF STRUCTURAL OBSERVER OF RECORD

STRUCTURAL OBSERVATION DOES NOT WAIVE ANY REQUIREMENTS FOR BUILDING INSPECTION BY AUTHORIZED EMPLOYEES OF THE CITY OF NEWPORT BEACH.

Forms StructuralObservationReport&Instructions





2495 OCEAN BLVD.

Project Address:

## CITY OF NEWPORT BEACH

#### COMMUNITY DEVELOPMENT DEPARTMENT **BUILDING DIVISION**

100 Civic Center Drive | P.O. Box 1768 | Newport Beach, CA 92658-8915 www.newportbeachca.gov | (949) 644-3200

## **Structural Observation Report**

CNB Inspector Name:

CNB Permit #:

Report Date:

| Building Owner Name:   |   | Owner's Mailing Address (if different from site); |                            | Owner's Telephone #:          | CNB                     | Plan Check #:    |  |  |
|--|---|---|----------------------------|-------------------------------|-------------------------|------------------|--|--|
| BRIAN SHEEHY   |   |   |                            |                               |                         |                  |  |  |
| Full Name of Structural Observer (SO):   |   | SO E-mail Address:                                |                            | SO Telephone #:               | Telephone #: SO License |                  |  |  |
|  | EN PETROV, P.E.   | CONSULTING@F                                      | PMA-BG.COM                 | (714) 717-7542                | C 66947                 |                  |  |  |
|  | www.new.wo.com.com.com.com.com.com.com.com.com.co                                     |   |                            |                               | 1                       |                  |  |  |
| PLEASE INDIC   | PLEASE INDICATE STRUCTURAL ELEMENTS AND CONNECTIONS OBSERVED (check applicable boxes) |   |                            |                               |                         |                  |  |  |
| FOUNDATIONS  | SHEAR WALLS   | FRAMES  | DIAPHRAGMS<br>(Floor/Roof) | INDICATE LOCATION<br>OBSERVED |                         | DATE<br>OBSERVED |  |  |
| ☐ Conventional Footings & Slab   | ☐ Concrete  | ☐ Steel   | ☐ Concrete                 |                               |                         |                  |  |  |
| ☐ Mat Foundation, Prestressed Concrete   | ☐ Masonry   | ☐ Concrete  | ☐ Steel Deck               |                               |                         |                  |  |  |
| Caissons, Piles,<br>Grade Beams  | ☐ Wood or Manuf. Shear Panels   | ☐ Masonry   | □ Wood                     | CAGE FOR C                    | 17                      | 01/15/24         |  |  |
| ☐ Other:   | ☐ Other:  | ☐ Other:  | ☐ Other:                   |                               |                         |                  |  |  |
| ☐ ITEMS CHECKED A  | BOVE ARE APPROVED   | AND WITHOUT DE                                    | FICIENCIES.                |                               |                         |                  |  |  |
| ☐ OBSERVED DEFICE  | ENCIES AND COMMEN   | ITS:  |                            |                               |                         |                  |  |  |
|  |   |   |                            |                               |                         |                  |  |  |
|  |   |   |                            |                               | `                       |                  |  |  |
|  |   |   |                            |                               |                         |                  |  |  |
| ☐ REPORT CONTINUED ON ATTACHED PAGES.  |   |   |                            |                               |                         |                  |  |  |
| ☐ FINAL STRUCTURAL OBSERVATION REPORT:   |   |   |                            |                               |                         |                  |  |  |
| The structure generally complies with the approved construction documents, and all observed deficiencies were corrected. |   |   |                            |                               |                         |                  |  |  |
|  |   |   |                            |                               |                         |                  |  |  |
| I declare that the following statements are true to the best of my knowledge:  |   |   |                            |                               |                         |                  |  |  |

- I am the licensed design professional retained by the owner to be in responsible charge of the structural observation;
- I, or another licensed design professional whom I have designated above and is under my responsible charge, have performed the required site visits at each significant construction stage to verify that the structure is in general conformance with the approved construction documents;
- I understand that all deficiencies which I have documented must be corrected, prior to final acceptance of the structural systems by the City of Newport Beach, Building Division.

SIGNATURE OF STRUCTURAL OBSERVER OF RECORD



STAMP OF STRUCTURAL OBSERVER

STRUCTURAL OBSERVATION DOES NOT WAIVE ANY REQUIREMENTS FOR BUILDING INSPECTION BY AUTHORIZED EMPLOYEES OF THE CITY OF NEWPORT BEACH.

Gen Contr: Patturson-Sub-Contr: Elvedal



## CITY OF NEWPORT BEACH

# COMMUNITY DEVELOPMENT DEPARTMENT BUILDING DIVISION

100 Civic Center Drive | P.O. Box 1768 | Newport Beach, CA 92658 www.newportbeachca.gov | (949) 644-3200

| SPECIAL INSPECTION REPORT  |
|--|
| Project Address: Sheehy les whose @ 2495 Ocean Blv @ Permit Number: \\\ \frac{12019}{1004} \cdot \\\ \frac{1004}{1004} \\\ 100 |
| Inspection Date (s): 12875 ( ) Periodic (4-) Continuous  |
| Describe inspection, including Location(s).  Describe inspection, including Location(s).  Describe inspection, including Location(s).  Consolidation of Stair and Stair walls and Stair walls.  Applied Styards  |
| 4) UX8 CY III des Can Bale Cobsoso385C   |
| Date 128125 Hours: AMIPM   |
| List All Items Requiring Correction (Include Previously Listed Uncorrected Items):   |
| - Cheavences maintained by alobe spacers - Montoved for water ments! - Steel objected prior to pour  |
| To the best of my knowledge, the work inspected was in accordance with the Building Division approved design drawings, specifications and applicable workmanship provisions of the U.B.C. except as noted above.   |
| Special inspector Signature:  Date:  28 25  Print Full Name: Newport Beach Registration No.:   |
| Summa March NRZOZE - DRILD   |



# MEMO NO. 9 PAGE 1 OF 1 FIELD MEMORANDUM


| PROJECT NO. 1-1075 PROJECT NAME Sheeting Residence DATE 05/09/25    |
|---|
| SubJECT: Evaluate installation of subdrain "burrito" system         |
| around lower cabana.  |
|   |
| OBSERVATION: Crew on site constructed burrito system for            |
| subdrain with appropriate diameter pipe, proper amounts             |
| of 3/4 aggregate covering pipe (doubly perforated sched-            |
| ule 40 PVC) and wrapped materials with filter fabric.               |
| This burrito system extends around lower cabana's perime-           |
| ter to be later connected to stormwater pump.                       |
| constructed with proper materials and is good for its intended use. |
| ът.<br>З  |
|   |
| ,   |
|   |
|   |
|   |
|   |

For: G3SoilWorks

The conclusions and recommendations contained herein have been based upon observations, as noted, and were derived using generally accepted engineering approaches and principles available at this time and the degree of care and skills ordinarily exercised under similar circumstances by reputable geotechnical engineers practicing in this area. No representations are made as to the quantity or extent of material not observed and tested. No other warranty or representation, either express or implied, is included or intended.

#### TOAL ENGINEERING, INC. 139 AVENIDA NAVARRO SAN CLEMENTE, CALIFORNIA 92672 (949) 492-8586 FAX (949) 498-8625

| JOB 14814 - BRIAN SH | EEHY         |
|----------------------|--------------|
| SHEET NO. 1          | OF1          |
| CALCULATED BY MSF    | DATE 1-26-23 |
| CHECKED BY VM        |              |
| 4"_40'               | Unit         |





# MEMO NO. 7 PAGE OF L

| PROJECT NO. 1-1075 PROJECT NAME 2495 Ocean Blvd. DATE 3/25/2025   |
|---|
| Subject: Subdainage lower Cabana retaining wall.  |
| Observations: - Six (6) Bays were excavated, removing previously placed slurry and exposing 4" diam. Sch 40 pVC perf. Subdain collector pipe.  - Wrops and tope were removed from pipes.  - Slurry was excavated away from under recently poured slurry wall to expore fractured sands tone bedrock of the Montercy Formation.  - Approx. 3-4 feet of Subdain Collector was apposed |
| Conclusion: Exposed subdians are considered suitable for their intended purpose and are approved for grand placement.   |
| Λ Λ   |

For: G3SoilWorks

The conclusions and recommendations contained herein have been based upon observations, as noted, and were derived using generally accepted engineering approaches and principles available at this time and the degree of care and skills ordinarily exercised under similar circumstances by reputable geotechnical engineers practicing in this area. No representations are made as to the quantity or extent of material not observed and tested. No other warranty or representation, either express or implied, is included or intended.

Gen Contr: Patterson
Sub-Contr: Dulla Evabl



## **CITY OF NEWPORT BEACH**

#### COMMUNITY DEVELOPMENT DEPARTMENT BUILDING DIVISION

100 Civic Center Drive | P.O. Box 1768 | Newport Beach, CA 92658 www.newportbeachca.gov | (949) 644-3200

#### SPECIAL INSPECTION REPORT

| Project Address: Sheeky Lesiden   | ae @ 2495 Ocean Blud                                       |  |  |  |  |  |
|---|--|--|--|--|--|--|
| Permit Number: 12019 - 4084   |  |  |  |  |  |  |
| Inspection Type (s): 2C - Calsson   |  |  |  |  |  |  |
| Inspection Date (s): 5/3/24   | ( ) Periodic ( ) Continuous                                |  |  |  |  |  |
|   |  |  |  |  |  |  |
| Describe Inspection, I  |  |  |  |  |  |  |
|   | ent consolidation at                                       |  |  |  |  |  |
| (a) (ca) + 2   2   2   2  | Tear lover lot pool  |  |  |  |  |  |
| A 1 1 6 1 6 1 1 1 1 1 1 1 1 1 1 1 1 1 1   | SON PER S-1  |  |  |  |  |  |
| Approx 1840s  |  |  |  |  |  |  |
| 203(00)440  |  |  |  |  |  |  |
| List Tests  | 1                    |  |  |  |  |  |
| CP1998 affindles Com  | Gle MIX# (0650003840)                                      |  |  |  |  |  |
|   | 4122321122   |  |  |  |  |  |
| Date: Solo 4  | Time Each Day:   |  |  |  |  |  |
| Hours: DM   |  |  |  |  |  |  |
|   |  |  |  |  |  |  |
| List All Items Requiring Correction (Inclu  |  |  |  |  |  |  |
| NO Excellent 124  | S. C.                  |  |  |  |  |  |
|   |  |  |  |  |  |  |
| Comm  |  |  |  |  |  |  |
| Comm  | A  |  |  |  |  |  |
| Consolidated by vibration   |  |  |  |  |  |  |
|   | nto  |  |  |  |  |  |
|   |  |  |  |  |  |  |
|   |  |  |  |  |  |  |
|   |  |  |  |  |  |  |
| To the best of my knowledge, the work inspected was in acco                               | dance with the Building Division approved design drawings, |  |  |  |  |  |
| specifications and applicable workmanship provisions of the U.B.C. except as noted above. |  |  |  |  |  |  |
| Special Inspector Signature:  | Date:  |  |  |  |  |  |
|   | 5/3/24   |  |  |  |  |  |
| Print Full Name: Newport Beach Registration No.:  |  |  |  |  |  |  |
| Januar Maria  | 112-1710   |  |  |  |  |  |
| SAMM MARK   | ND-0143  |  |  |  |  |  |
| V   |  |  |  |  |  |  |

# Attachment No. 2

Three-Year Construction Limit Notice Activities



## City of Newport Beach

## **Community Development**

Wednesday, May 29, 2024

PATTERSON CUSTOM HOMES 15 CORPORATE PLAZA, STE 150 NEWPORT BEACH, CA 92660

Subject: Notice of Three (3)-Year Expiration Deadline for Building Permits

Address: 2495 OCEAN BLVD NEWPORT BEACH, CA 92625

Delivered Bon

Solvant Bon

Slagar

Solvant Solvant

Building Permits

Rep few pd

ARP

Thank you for your continued interest in investing in the City of Newport Beach. Per Ordinance No. 2022-8, all residential one-unit and two-unit dwelling projects must be completed in a three (3)-year period. Our records indicate that your permit **X2019-4084** issued on **07/29/2021** is set to expire on **07/29/2024**, as set forth in Newport Beach Municipal Code Section 15.02.095. This includes any *related* permits, such as electrical, mechanical, plumbing, swimming and fire permits issued at a later date.

A property owner, or authorized agent of the property owner, may request an extension in writing with the Chief Building Official. The application for extension can be found online at <a href="https://newportbeachca.gov/permitextension">https://newportbeachca.gov/permitextension</a>.

The application shall include all information to help assess if an extension is warranted. At a minimum, you will be required to include: the length of the time extension requested; justification for the requested extension; and the projected date of completion.

Please submit your application no later than forty-five (45) calendar days <u>prior</u> to the expiration of the building permit.

Permits that need more time than granted by the Building Official may file an additional extension application with an Administrative Hearing Officer. The extension application for the Hearing Officer shall be submitted no later than forty-five (45) days prior to the expiration date granted by the Building Official.

For any questions, please contact **Jason Rudenick** at **9 4 9 - 6 4 4 - 3 2 6 2** or JRUDENICK@newportbeachca.gov.

Sincerely,

TONEE THAI, P.E., C.B.O., CASp Community Development Department Deputy Director-Building / Chief Building Official

25

# **Attachment No. 3**

Building Official Extension



## CITY OF NEWPORT BEACH

# COMMUNITY DEVELOPMENT DEPARTMENT BUILDING DIVISION

RECEIVED BY COMMUNITY DEVELOPMENT

100 Civic Center Drive | P.O. Box 1768 | Newport Beach, CA 92658-8915 www.newportbeachca.gov | (949) 644-3200

MAY 22 2024

CITY OF

# Three Year Construction Time Limit Extension Building Official Application

| Project<br>Address:                     | 2495 OCEAN TOLVO.                                    |   | Receipt No.:         | 027443                        |  |  |  |  |
|---|--|---|----------------------|-------------------------------|--|--|--|--|
| Permit<br>No.:                          | X2019-4084 Original Permit Issued Date:              | 7/29/2021   | Extension Fee: \$214 | Date Fee Paid:<br>05 /22 / 24 |  |  |  |  |
|   | PETITIONER/PROPERTY OWNER INFORMATION                |   |                      |                               |  |  |  |  |
| Name (Must be                           | payor of fees):                                      | Company Name:   |                      |                               |  |  |  |  |
| BEN TO                                  | EDWELL   | PATTERSON CUSTOM  | Homes                |                               |  |  |  |  |
| Street Address:                         |  | City:   | State:               | Zip Code:                     |  |  |  |  |
| 15 CORD. 7                              | PLAZA DR. STE 150                                    | NewPort BENCH   | CA                   | 92646                         |  |  |  |  |
| Email:                                  |  | Phone:  |                      |                               |  |  |  |  |
| BEND                                    | PATTERSON WSTOM HOMES . CON                          | n (949) 6   | 29-8/61              |                               |  |  |  |  |
|   | PROJE  | CT INFORMATION  |                      |                               |  |  |  |  |
| Length of exten                         | sion requested: 2 YEARS                              | 1 YEAL  |                      |                               |  |  |  |  |
| New end date if                         | request is approved: 7/29/2026                       | - 7/29/251  |                      |                               |  |  |  |  |
|   | sion(s) Granted? (Y/N):                              | If Yes, How Many?:  |                      |                               |  |  |  |  |
| Description of<br>Work Under<br>Permit: | BALCONY SIT SF, COBAMA COLOS/257 SF, LOLGIA 944 SF   |   |                      |                               |  |  |  |  |
| Reason for<br>Extension<br>Request      | (Attach Supporting Documents as Needed) SEE ATTALNED |   |                      |                               |  |  |  |  |
|   | I HEREBY CERTIFY THA                                 | T THE ABOVE STATEMEN  | NT IS TRUE.          |                               |  |  |  |  |
| Petitioner's Sign                       | ( NW   | Relationship to Property Owner:  Professor Manage TAFF USE ONLY | <b>&gt;</b> }_       | Date: 5 1/6/24                |  |  |  |  |
| Department Action: □ □ Denied           |  |   |                      |                               |  |  |  |  |
| Conditions of Approval                  | 365 DAYS EXTENSION &                                 |   |                      |                               |  |  |  |  |
| or<br>Comments:                         |  |   |                      |                               |  |  |  |  |
| Building Inspe<br>Reviewed:             |  | Signature:  |                      | Date: 5 /30/24                |  |  |  |  |
| Building Offici<br>Approval:            | al Name:   | Signature:  |                      | Date: 06/06/24                |  |  |  |  |



May 8, 2023

ATTN: Richard LaBare
Building Inspector
City of Newport Beach
100 Civic Center Drive
Newport Beach, CA 92660

RE: Permit Extension X2019-4084

Dear Rick:

Due to the delays caused by the complexity of the project located at 2495 Ocean Blvd, the construction has taken much longer than anticipated. As you know, 95% of the shoring has been installed and the full excavation and grading of the lower building pad has been completed. We will commence the drilling of the foundation calssons in 30 days or less. Per this letter we are requesting an extension to the building permit X2019-4084.

Please contact me if you have any questions or require any further information or documentation from me, the owner, or any of the project consultants.

Sincerely.

Andrew Patterson

President





May 15, 2024

Attn: Steve Lane, Senior Building Inspector City of Newport Beach 100 Civic Center Drive Newport Beach, CA 92660

RE: 2495 Ocean Blvd Permit Extension

Dear Steve,

Per this letter we are requesting to extend the permit for 2495 Ocean Blvd. As you are aware we were greatly delayed at the start of the project due to the ongoing dispute between the owner Brian Sheehy and Chicago Title due to the undisclosed easement held by the adjoining property owner, Joe Vallejo. In addition to this delay at the start of the project, we had to use non conventional means to construct the shoring on this project due to the fact that the Vallejo's would not allow access to the air rights over their home which required a great deal of time to construct an elevated trestle and ramp system to complete the shoring work.

We are presently well underway with the caisson and grade beam construction of the lower portion of the project. We are working diligently every day to make up time and all of the unforeseen and non-owner or general contractor incurred setbacks which this project has incurred and we were forced to deal with.

Please contact me with questions.

Sincerely,

Andrew Patterson

President

To Whom It may Concern,

I approve Patterson Custom Homes to represent the owner, Brian Sheehy, to apply for the permit extension for 2495 Ocean Blvd.

Warm Regards,

Brian Sheehy and Clndy Delano

-DoouBlaned by:

-DoouSigned by:

73/265391406473.